

**WAKE COUNTY SOLID WASTE MANAGEMENT
ACTIVITIES SUMMARY
November 28, 2007**

SOUTH WAKE LANDFILL

- Landfill Construction

Waste Industries (WI) contractor, Glover Construction, has completed the construction of the liner and leachate collection system for the first phase of the landfill (26 acres). The leachate storage tank and force main are in place and are being tested. Substantial completion is expected the first week of December. The Construction Quality Assurance is near completion and the application for the Permit to Operate will be submitted to the State in mid December. The landfill is scheduled to open in January or February 2008.



- Permitting

All wetland and stream permits have been received and are in full effect. The construction of the stream restoration required for mitigation of the stream impacts on the site is under way and is scheduled for completion by March 2008.

- Entrance Facility Construction

Project is expected to reach substantial completion just prior to Christmas (Dec. 21st). All roadway stone and curb and gutter should be installed by the end of November. Roadwork completion has been delayed due to extensive undercut activities required at the beginning of the project. Paving is tentatively scheduled for the first week of December. Truck scales are all in place. Scales are manufactured by Rice Lake Weighing Systems. Scalehouse construction is proceeding. Exterior elements of the building are very close to completion. Interior work is progressing.



NORTH WAKE LANDFILL

Based on the October 2007 survey, the landfill is estimated to reach capacity in March 2008. Preliminary meetings have been held for the final closure project and design is under way.

END OF UPDATE